



SGS MUSCOWPETUNG

ABORIGINAL CONSTRUCTION MONITORING

WEEKLY REPORT

SPREAD 4

NOVEMBER 5TH TO NOVEMBER 11TH, 2018

Social and Cultural Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Traditional Use Area (hunting, fishing, gathering, trapping)	0			
Rock Formations (rocks of significance, tipi rings, etc.)	0			
Artifacts	0			
Bones	0			
Potential Gravesites	0			

Environmental Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Medicinal or Cultural Plants	0			
Aquatic Life	0			
Animal Observations or Burrows	0			
Bird Nests	0			
Trees (Red Willow)	0			
Wetlands	0			
Watercourse Crossing	1			No

Additional Observations and Summary of Activities or Concerns

This week in spread 4, it has slowed down. With the beginning of this week it was determined that most crews would be done after the week has been finished. The NCRS and Utility crew have been trying to get as much work done as possible. The temperatures and sudden change in weather did not help in any way. The utility crew has installed fences throughout the spread, the crew is fencing off the areas that previously had fence. This crew had found themselves working harder than usual because of the weather, it has change the ground conditions dramatically. The NCRS straw crimping crew had been working hard also in trying to get all the straw on the ground before the snow was too much. The NCRS crew had finished up in the Qu'Appelle Valley with Hydro Mulching (Green dyed wood chips mixed in with seeding) Another form of keeping the seeds down in case the wind blows them away. The indications are that the two crews running would be done by the following Tuesday, and the spread would start its shut down including the yard and also finishing any minor work that needed to be done.

Photos of Sites Visited & Topics Discussed This Week



Utility crew fixing and adding a brace for the fence.



Utility crew installing fence pounding posts into frozen ground.



NCRS labour workers picking twine from fresh straw spread out.



Hydro Mulching on the Qu'Appelle Valley slope.

Approvals

Prepared by

Leland Bull

Leland Bull
Senior Construction Monitor

November 11, 2018

November 11, 2018

Reviewed by



Joseph Roach
Project Manager

November 13, 2018

Approved by



Emmanuel Olotu, P.Eng.
Technical Manager, Geotechnical

November 13, 2018

This document is issued by the Company under its General Conditions of Service available on request and accessible at http://www.sgs.com/terms_and_conditions.htm. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein. Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content of appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.