



SGS MUSCOWPETUNG

ABORIGINAL CONSTRUCTION MONITORING

WEEKLY REPORT

SPREAD 4

OCTOBER 28TH TO NOVEMBER 4TH, 2018

Social and Cultural Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Traditional Use Area (hunting, fishing, gathering, trapping)	1	Iskwao Creek, crimping	Completion of work	no
Rock Formations (rocks of significance, tipi rings, etc.)	0			
Artifacts	0			
Bones	0			
Potential Gravesites	2	Iskwao Creek & Qu'appelle valley	Complete & On going	no

Environmental Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Medicinal or Cultural Plants	0			
Aquatic Life	0			
Animal Observations or Burrows	0			
Bird Nests	0			
Trees (Red Willow)	0			
Wetlands				
Watercourse Crossing	1	Qu' appelle creek		No

Additional Observations and Summary of Activities or Concerns

This week, work in spread 4 has been slowing down. In this spread there is only 2 crews that are going strong. The NCRS straw crimping crew has spread out throughout the areas. The Utility crew which will install fence when the NCRS straw crimping crew is finished are in the area. Throughout this week the NCRS crew has been working in the Iskwao Creek area in which they are finishing up this coming week. The Fencing crew has also fenced off areas in the the Qu'Appelle valley area. The crews have been spread out this week, so the aboriginal monitors are not so congested. At the end of this week the weather has taken a turn for the worse it has been off and on snowing/raining. Environment Canada has been calling for rain/snow for Monday, so as the days go by only time will tell as to whether the crews will be working at all. The project has sure come along in which it has been quiet, and the crews hope to be done this coming Saturday, weather permitting.

Photos of Sites Visited & Topics Discussed This Week



NCRS straw crimping at the Iskwao Creek.



Utility crew fencing off the road at High Hill Creek.



Utility installing new fence and new gate.



Labour workers for NCRS picking up garbage and left-over twine on the ROW.

Approvals

Prepared by

Leland Bull

Leland Bull
Senior Construction Monitor

November 04th, 2018

November 4th, 2018

Reviewed by



Joseph Roach
Project Manager

November 6th, 2018

Approved by



Emmanuel Olotu, P.Eng.
Technical Manager, Geotechnical

November 6th, 2018



This document is issued by the Company under its General Conditions of Service available on request and accessible at http://www.sgs.com/terms_and_conditions.htm. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein. Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content of appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.