

Supplemental Information

Major Projects Status Update



Major Projects Status Update



As at July 2013

Projects	Expected Cost (\$ billion)	In-service Date	Cost Indicator	Schedule Indicator
In-service 2013 - COMPLETED:				
Massif du Sud Wind Project	\$0.2	Jan 2013	On Budget	On Time
Bakken Expansion Program	\$0.5	Mar 2013	Below Budget	On Time
Berthold Rail Project	\$0.1	Mar 2013	Below Budget	On Time
Athabasca Pipeline Capacity Expansion (PH1)	\$0.2	Mar 2013	Below Budget	On Time
Eastern Access Toledo Expansion (Line 79)	\$0.2	May 2013	Below Budget	On Time
Suncor Bitumen Blend	\$0.2	June 2013	On Budget	On Time
In-service 2013 & 2014 (in whole or in part) - IN PROGRESS:				
Seaway - Reversal, Expansion, Twinning and Extension	\$1.2	2012 - Q1 2014	On Budget	Ahead of Schedule
Lac Alfred Wind Project	\$0.3	Q1 - Q3 2013 (Phases)	On Budget	On Time
Line 6B 75-Mile Replacement Program	\$0.4	Q2 - Q4 2013	Over Budget	Delayed (3 months)
Eastern Access US (PH1)	\$1.7	Q2 2013 - Q4 2013	On Budget	Delayed (3 months)
Ajax Cryogenic Processing Plant	\$0.2	Q3 2013	On Budget	On Time
Montana-Alberta Tie-Line (MATL)	\$0.4	Q3 2013	Over Budget	Completed Late
Eddystone Rail Project	\$0.1	Q4 2013	On Budget	On Time
Norealis Pipeline	\$0.5	Q4 2013	On Budget	On Time
Eastern Access Line 9 Reversal	\$0.4	Q3 2013 - 2014	On Budget	Delayed (5 months)
Canadian Mainline System Flexibility & Connectivity	\$0.6	2013-2015 (Phases)	On Budget	On Time
Athabasca Pipeline Capacity Expansion (PH2)	\$0.2	Q1 2014	Below Budget	On Time
Blackspring Ridge Wind Project	\$0.3	Q2 2014	On Budget	On Time
Eastern Access US (PH2)	\$0.5	Q2 2014	On Budget	On Time
Flanagan South Pipeline Project	\$2.8	Q3 2014	On Budget	On Time
Canadian Mainline Expansion (PH1)	\$0.2	Q3 2014	On Budget	On Time
Athabasca Pipeline Twinning	\$1.2	Q3 2014	On Budget	Ahead of Schedule
Lakehead System Mainline Expansion (PH1)	\$0.4	Q3 2014	On Budget	On Time
Big Foot Oil Pipeline	\$0.2	Q4 2014	Below Budget	On Time
Walker Ridge Gas Gathering System	\$0.4	Q4 2014	Below Budget	On Time
Surmont Phase 2 Expansion	\$0.3	Q4 2014 - 2015 (Phases)	On Budget	On Time

Major Projects Status Update



As at July 2013

Projects	Expected Cost (\$ billion)	In-service Date	Cost Indicator	Schedule Indicator
In-service 2015 & 2016 (in whole or in part) – IN PROGRESS:				
Canadian Mainline Expansion (PH2)	\$0.4	2015	On Budget	On Time
AOC Hangingstone	\$0.1	2015	On Budget	On Time
Beckville Cryogenic Processing Facility	\$0.1	2015	On Budget	On Time
Edmonton to Hardisty Expansion	\$1.8	2015	On Budget	On Time
Greater Toronto Area (GTA) Project	\$0.7	2015	On Budget	On Time
Lakehead System Mainline Expansion - Line 62 Twin	\$0.5	2015	On Budget	On Time
Lakehead System Mainline Expansion (PH3)	\$0.2	2015	On Budget	On Time
Southern Access Extension	\$0.8	2015	On Budget	On Time
Woodland Pipeline Extension	\$0.6	2015	On Budget	On Time
Lakehead System Mainline Expansion (PH2)	\$1.3	2015-2016	On Budget	On Time
Eastern Access US (PH3)	\$0.4	2016	On Budget	On Time
Heidelberg Oil Pipeline	\$0.1	2016	On Budget	On Time
Sandpiper	\$2.5	2016	On Budget	On Time