



SGS MUSCOWPETUNG

ABORIGINAL CONSTRUCTION MONITORING

WEEKLY REPORT

SPREAD 4

SEPTEMBER 10TH TO SEPTEMBER 16TH, 2018

Social and Cultural Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Traditional Use Area (hunting, fishing, gathering, trapping)	0			
Rock Formations (rocks of significance, tipi rings, etc.)	0			
Artifacts	0			
Bones	0			
Potential Gravesites	0			

Environmental Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Medicinal or Cultural Plants	0			
Aquatic Life	0			
Animal Observations or Burrows	0			
Bird Nests	0			
Trees (Red Willow)	0			
Wetlands	0			
Watercourse Crossing	3	Iskwao and Qu'appelle Creek		No

Additional Observations and Summary of Activities or Concerns

This week spread 4 has been quite busy. **The Aboriginal monitors from spread 3 are still working with us in 4.** In the beginning of the week the Aboriginal monitors was spread out throughout the area covering different areas in which crews are still working. The different crews are working at very fast pace which resulted in progress of the project. The final clean up crew is doing so well, each day they show an excellent amount of progression. The work they put in is looking good. The NCRS Straw crimping crew is also making progress as the days go by. When the weather is cooperative they can straw crimp a large area throughout the day. At the Qu'Appelle valley, the work there is slowly wrapping up with a clean up crew working on the slope. It is anticipated the work will be completed in the following work week.

The bridge at High Hill Creek area was taken out middle of this week. The crew remains in the area correcting the slope and creating diversion berms. Lastly towards the end of this week they began working at the Iskwao Creek moving rocks and slowly bringing equipment to the area. The equipment will be mechanically cleaned before they start to work in the area. This week has been good, however, in the end of this week the weather began to be mild and rain was much in the forecast.

Photos of Sites Visited & Topics Discussed This Week



BRIDGE REMOVAL AT HIGH HILL CREEK.



Utility crew fencing.



Topsoil completely over and dozer levelling.



At High Hill creek they construct diversion berms (Panels) to correct slope and future sloping.

Approvals

Prepared by

Leland Bull

Leland Bull
Senior Construction Monitor

September 16th, 2018

Reviewed by



Joseph Roach
Project Manager

September 18th, 2018

Approved by



Emmanuel Olotu, P.Eng.
Technical Manager, Geotechnical

September 18, 2018

This document is issued by the Company under its General Conditions of Service available on request and accessible at http://www.sgs.com/terms_and_conditions.htm. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein. Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alternation, forgery or falsification of the content of appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.