

# **SGS MUSCOWPETUNG**

## **ABORIGINAL CONSTRUCTION MONITORING**

**WEEKLY REPORT** 

**SPREAD 4** 

JANUARY 1<sup>ST</sup> TO JANUARY 7<sup>TH</sup>, 2018



#### **Social and Cultural Features**

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Traditional Use Area (hunting, fishing, gathering, trapping)	1	Native prairie zone		No
Rock Formations (rocks of significance, tipi rings, etc.)	0			
Artifacts	0			
Bones	0			
Potential Gravesites	0			

### **Environmental Features**

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Medicinal or Cultural Plants	2	Rare plant area		No
Aquatic Life	0			
Animal Observations or Burrows	2	Herd of deer and coyotes		No
Bird Nests	0			
Trees (Red Willow)	0			
Wetlands	1	Sk 291-B	Lowering pipe	Yes
Watercourse Crossing	0			

ISO 9001: 2008 Registered OHSAS 18001:2007 Registered



#### **Additional Observations and Summary of Activities or Concerns**

First week back after the holidays is a short one. Only three days were worked this week. And it has warmed up immensely from the holidays. This week was used to observe tie in crews working. They are going full steam trying to get everything connected up. Some of the services working this week included the coating and jeeping crews, sandblasting crew, welders, and side booms, which are used for lowering pipe into trenches. Also, the excavators are still around digging trench for the pipe. More and more pipe is getting connected to the bores every day. We will be spending most of next week working at Iskwao Creek, as they plan on open cutting a trench to go through the creek bed. Happy New Years!



# **Photos of Sites Visited & Topics Discussed This Week**



LOWERING PIPE INTO TRENCHES.





SANDBLASTING PIPE TO GET READY FOR COATERS.





PIPE LAYING IN A TRENCH.



## **Approvals**

## **Prepared by**

Chris Burke
-------------

Name

Senior Construction Monitor

January 7, 2018

January 7, 2018

### **Reviewed by**

Joseph Roach

**Project Manager** 

January 8, 2018

**Approved by** 

Emmanuel Olotu, P.Eng.

Technical Manager, Geotechnical

January 09, 2018