



SGS MUSCOWPETUNG

ABORIGINAL CONSTRUCTION MONITORING

WEEKLY REPORT

SPREAD 4

NOVEMBER 19TH TO NOVEMBER 25TH, 2018

Social and Cultural Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Traditional Use Area (hunting, fishing, gathering, trapping)	7	Native prairie zone		No
Rock Formations (rocks of significance, tipi rings, etc.)	0			
Artifacts	0			
Bones	0			
Potential Gravesites	0			

Environmental Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Medicinal or Cultural Plants	0			
Aquatic Life	0			
Animal Observations or Burrows	0			
Bird Nests	0			
Trees (Red Willow)	0			
Wetlands	0			
Watercourse Crossing	0			

Additional Observations and Summary of Activities or Concerns

This past week has been mainly dedicated to building an access road from Bethune pipe yard to valve 14, which is about 3 km from the pipe yard. Enbridge has contracted an aboriginal outfit named “Cowessess Drive” to complete the access road. A few days into the job it was determined that the right compaction would not be achieved due to the ground being frozen. So, it was decided that all that could be accomplished before the holidays would be to strip the top soil from the road and grade it nice and level. The road will be completed in the spring time after the winter when it will be warm enough to get the right compaction. Also, the fencing crew were finishing assembling fences around the rest of the valves in spread 3 and 4. It will not take them very long to accomplish this and it will be completed, probably by early next week.

Now is the end of job for us at Spread 4. Reclamation for this year has gone very smoothly and everyone involved is quite impressed. I am very proud to say I was involved with both the construction and reclamation of Spread 4 and look forward to future opportunities involved with SGS and Enbridge.

Photos of Sites Visited & Topics Discussed This Week



Stripping top soil at access road in Bethune pipe yard.



Grading access road so it is level.



Assembling fence around pipeline valve.



Unloading steel fence that is to be used as permanent fence around valve.

Approvals

Prepared by

Christopher Burke

Christopher Burke
Senior Construction Monitor

November 25, 2018

November 25, 2018

Reviewed by



Joseph Roach
Project Manager

November 27, 2018

Approved by



Emmanuel Olotu, P.Eng.
Technical Manager, Geotechnical

November 30, 2018

This document is issued by the Company under its General Conditions of Service available on request and accessible at http://www.sgs.com/terms_and_conditions.htm. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein. Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content of appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.