



SGS MUSCOWPETUNG

ABORIGINAL CONSTRUCTION MONITORING

WEEKLY REPORT

SPREAD 5

FEBRUARY 4TH TO FEBRUARY 10TH, 2019

Social and Cultural Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Traditional Use Area (hunting, fishing, gathering, trapping)	2	HER132, HER133, HER177, HER178 & HER179	Spring clean up	Y
Rock Formations (rocks of significance, tipi rings, etc.)	0			
Artifacts	0			
Bones	0			
Potential Gravesites	0			

Environmental Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Medicinal or Cultural Plants	0	SSKP622.28, VG57 SSKP624.02	Ongoing	
Aquatic Life	0			
Animal Observations or Burrows	0			
Bird Nests	0			
Trees (Red Willow)	0			
Wetlands	6	SK504, SK505	Ongoing	Y
Watercourse Crossing	2	SK WC72, SK WC68	Ongoing	Y

Additional Observations and Summary of Activities or Concerns

The deep freeze continued throughout the week in Saskatchewan, Banister pipeline crews continued to work through the cold weather working on ovalities, MLBV valve sites performing backfill and compaction; with spring maintenance on spread 5.

Monitored ovality excavations and backfill processes, one was on the east side of Water Course Crossing Vipond Creek SK WC72 SSKP662.54 - the ovality S111 SSKP662+748 was excavated, however, due to the depth of the cut, access stairs were added and ladders were placed for those entering the open pit. A hydro vac was also used to clean underneath the pipe before calliper measurement. Once ovality was relieved it was jeeped, coated, shaded in and put to bed.

Compaction was completed at MLBV16 valve site. It took about a week to complete placement of the six (6) lifts and testing to grade. The density testing was carried out by Pinter & Associates LTD. Piles were excavated and a wire fence was installed around the area. Crew moved down to MLBV17 site which is located at SSKP676+300 west side of SF80. Two hydro vac crews were brought in to vacuum the snow from inside the trench line and valve site. Track hoe was used to remove the timber mats from inside the trench. A spotter inside the trench assisted the track hoe operator. Backfilling and compaction with density testing with nuclear gauge on the third lift by end of week.

The last ovality S280 located at SSKP679+757 on spread 5 was relieved and in the process of being backfilled. Spring clean-up and removal of ramps near rare plant site VG57 SSKP624.02 west side of water course crossing Chapleau Lake SSKP624.04 was completed. It is anticipated clean-up will be carried out on the east side the following week.

Photos of Sites Visited & Topics Discussed This Week



Ovality excavation S111 SSKP662.748



Hydro Vac clearing snow from pipeline



MLBV16 Cleared around the piles
background backfilling mainline downstream of valve site



Ovality S152 excavation in wet land crossing SK598



MLBV17 Cleared snow from trench line – SF80 west



MLBV17 shade and backfill of upstream and downstream of valve site



Hydro vac operator locating cathodic at Ovality S280 – SF81 east



MLBV17 Hydro vac operator removing water from underneath pipeline before compaction



MLBV 17 compaction testing inside open pit area



Diversion berms being installed at Chapleau Lake HER132



Last ovality S280 was relieved on spread 5

Approvals

Prepared by

Jennifer Wolfe

Jennifer Wolfe
Senior Construction Monitor

February 9th, 2019

Reviewed by



Joseph Roach
Project Manager

February 12th, 2019

Approved by



Emmanuel Olotu, P.Eng.
Technical Manager, Geotechnical

February 12th, 2019



This document is issued by the Company under its General Conditions of Service available on request and accessible at http://www.sgs.com/terms_and_conditions.htm. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein. Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content or appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.