



SGS MUSCOWPETUNG

ABORIGINAL CONSTRUCTION MONITORING

WEEKLY REPORT

SPREAD 5

FEBRUARY 18TH TO FEBRUARY 24TH, 2019

Social and Cultural Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Traditional Use Area (hunting, fishing, gathering, trapping)	0			
Rock Formations (rocks of significance, tipi rings, etc.)	0			
Artifacts	0			
Bones	0			
Potential Gravesites	0			

Environmental Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Medicinal or Cultural Plants	0			
Aquatic Life	0			
Animal Observations or Burrows	0			
Bird Nests	0			
Trees (Red Willow)	0			
Wetlands	4	SK642, SK646 & SK584	Ongoing	Y
Watercourse Crossing	1	SK WC72	Ongoing	Y

Additional Observations and Summary of Activities or Concerns

With things winding down on construction activity, Banister crews continued with machine clean-up, decompaction and breaking down clay piles and levelling of the right of way. Wet land crossing ramp removal was on going this continued throughout the week, crews removing geo tech membrane and cleaning the area of any debris. Track hoe operators created breaks and excavated basins on the topsoil piles as well as on the roach line this is done for sediment control for spring mitigation. On Thursday crews also completed the silt fence installation at water course crossing Vipond Creek SK WC72 SSKP662.52 and wet land crossing SK584 SSKP662.39-SSKP662.6 crews used a skid steer with a ditch-witch attachment to excavate a 6-inch trench line and the workers installed the silt fence on the west slope of the area.

The end of the week, spread 5 machine clean was completed, and the only outstanding item remaining is the MLBV16 valve site, 2 piles were welded in the pit and once that process was done the welds were tested and approved. Backfill of this MLBV16 valve site will be carried out the following week.

Photos of Sites Visited & Topics Discussed This Week



Machine clean up on the right of way



Wet Land crossing ramp removal SK646



Wet land crossing SK642 ramp access removal



Silt fence installation at water crossing Vipond Creek SK WC72



Machine clean up completed on Spread 5 – grading the right of way



MLBV16 welding extension piles at the valve site

Approvals

Prepared by

Jennifer Wolfe

Jennifer Wolfe
Senior Construction Monitor

February 24th, 2019

REVIEWED BY



Joseph Roach
Project Manager

February 26th, 2019

APPROVED BY



Emmanuel Olotu, P.Eng.
Technical Manager, Geotechnical

February 26th, 2019

This document is issued by the Company under its General Conditions of Service available on request and accessible at http://www.sgs.com/terms_and_conditions.htm. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein. Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content or appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.