



SGS MUSCOWPETUNG

ABORIGINAL CONSTRUCTION MONITORING

WEEKLY REPORT

SPREAD # 3

AUGUST 27TH TO SEPTEMBER 2ND, 2018

Social and Cultural Features

| Field Observation | # of occurrences | Description and Mitigation Measures | Mitigation Status | Further Action Required (Yes/No) |
|--|------------------|-------------------------------------|-------------------|----------------------------------|
| Traditional Use Area (hunting, fishing, gathering, trapping) | 0 | | | |
| Rock Formations (rocks of significance, tipi rings, etc.) | 0 | | | |
| Artifacts | 0 | | | |
| Bones | 0 | | | |
| Potential Gravesites | 0 | | | |

Environmental Features

| Field Observation | # of occurrences | Description and Mitigation Measures | Mitigation Status | Further Action Required (Yes/No) |
|--------------------------------|------------------|-------------------------------------|-------------------|----------------------------------|
| Medicinal or Cultural Plants | 0 | | | |
| Aquatic Life | 0 | | | |
| Animal Observations or Burrows | 0 | | | |
| Bird Nests | 0 | | | |
| Trees (Red Willow) | 0 | | | |
| Wetlands | 0 | | | |
| Watercourse Crossing | 0 | | | |

Additional Observations and Summary of Activities or Concerns

Installing of screw piles at each valve location was completed. Screw piles were installed at each valve location and these screw piles is where the electrical building will sit and the communication tower. There are seven valves on spread three.

This week the indication dig for road 52 has been completed. It has passed the hydro-sonic test and has been coated. Now backfilling is awaiting to be completed.

The tie in was completed between section 15 and 17 and coated. It is currently just awaiting backfilling to be completed.

The weed control is completed throughout the entire spread to Road 75. It was mechanically completed with a skid steer mower. Weed wackers was manually used where the skid steer mower could not reach.

Photos of Sites Visited & Topics Discussed This Week



Bleaching equipment



Installing screw piles MLBV #12





Drilling screw pile MLBV #8





Mechanical weed control. 398+000



Screw piles. MLBV #11



Installing piles MLBV #13



Ultra sonic testing MLBV #12



Weed control Road 65



Mechanical weed control 368+000



Weed control Road 36

Approvals

Prepared by



Gary Gopher
Senior Construction Monitor

September 3, 2018

Reviewed by



Joseph Roach
Project Manager

September 5, 2018

Approved by



Emmanuel Olotu, P.Eng.
Technical Manager, Geotechnical

September 5, 2018



This document is issued by the Company under its General Conditions of Service available on request and accessible at http://www.sgs.com/terms_and_conditions.htm. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein. Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content of appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.