



SGS MUSCOWPETUNG

ABORIGINAL CONSTRUCTION MONITORING

WEEKLY REPORT

SPREAD 5

JUNE 3RD TO JUNE 9TH, 2019

Social and Cultural Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Traditional Use Area (hunting, fishing, gathering, trapping)	0			
Rock Formations (rocks of significance, tipi rings, etc.)	0			
Artifacts	0			
Bones	0			
Potential Gravesites	0			

Environmental Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Medicinal or Cultural Plants	0			
Aquatic Life	0			
Animal Observations or Burrows	0			
Bird Nests	0			
Trees (Red Willow)	0			
Wetlands	0			
Watercourse Crossing	0			

Additional Observations and Summary of Activities or Concerns

Back on spread 5, the beginning of the week kicked off with the spray program meeting for spread 5/6 in White city. Focus Industrial Vegetation Management (Focus) was the spray company working on the project and handed out ERP's, MSDS and went over safety concerns throughout the meeting. Focus spray crews require a start time of 4:00am; because wind levels are not very high at this time – wind is a main factor in spraying.

Spray program started off at SSKP528+000 (kick off or KO), the crew utilized side by sides equipment with extensions to spray from the side of the vehicle and hand hoses for areas where the side by sides could not access. The wind level throughout the week was very high and spray progress was made up to SF4 SSKP535+000, they conducted wind level testing with a hand-held reader and spray test by hand – which all failed.

The next week will pick up at SF4 and make way east on right of way and kick off for clean up on spread 5 will be on Friday June 14th in White City.

Photos of Sites Visited & Topics Discussed This Week



Side by side equipped with spray chemicals – Workers wearing proper PPE



Hand spraying chemicals on foot



4:00am start on right of way



Walking buffer zone and hand picking any weeds – not spraying due to wind level



Spray test due to wind level



Wind reader – this reading was 27kmh with wind gusts up to 40kmh

Approvals

Prepared by

Jennifer Wolfe

Jennifer Wolfe
Senior Construction Monitor

June 9th, 2019

Reviewed by

Tariq Ilyas

Tariq Ilyas
Project Manager

June 10th, 2019

Approved by



Emmanuel Olotu, P.Eng.
Technical Manager, Geotechnical

June 10th, 2019



This document is issued by the Company under its General Conditions of Service available on request and accessible at http://www.sgs.com/terms_and_conditions.htm. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein. Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content of appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.