



**SGS MUSCOWPETUNG**

**ABORIGINAL CONSTRUCTION MONITORING**

**WEEKLY REPORT**

**SPREADS 5 & 6**

**MAY 13<sup>TH</sup> TO MAY 16<sup>TH</sup>, 2019**

### Social and Cultural Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Traditional Use Area (hunting, fishing, gathering, trapping)	1	HER151 SSKP805.63-SSKP805.93	Enviro clean up on going	Y
Rock Formations (rocks of significance, tipi rings, etc.)	0			
Artifacts	0			
Bones	0			
Potential Gravesites	0			

### Environmental Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Medicinal or Cultural Plants	1	Native prairie zone SK625.75	Enviro clean up	Y
Aquatic Life	1	Wild Life feature WF123 Northern frog zone	Ongoing	Y
Animal Observations or Burrows	0			
Bird Nests	0			
Trees (Red Willow)	0			
Wetlands	0			
Watercourse Crossing	1	Pipestone Creek MB1001 Chapleau Lake SKWC68	Ongoing	Y

### Additional Observations and Summary of Activities or Concerns

Started the week on spread 6 for environmental clean-up, SSKP797+000 repairing silt fence and wing walls in this area that were down, picked up debris around the area completing items on environment checklist. SSKP799+835 Removed and replaced silt fence - hand shovels were utilized to dig a trench before silt fence installation, SSKP799+403 moved west down right of way and a straw wattle - Erosion control device was installed in this area.

Travelled to SSKP805.600 - located in this area is water course crossing Pipe Stone Creek MB1001, Wild Life Feature WF123 and Heritage Resource Area HER151 SSKP508.63-SSKP805.93 work included in this area was installation of straw wattle and on the west side of the creek the curlex was re- staked before leaving this area.

Moving over the east side of the Creek - Left over debris, silt bags, geo tech and plastic was collected along the right of way, at the east side of the creek the curlex was re-staked and silt fence that were down were repaired along the way.

Finishing up the week on spread 5 the environmental clean-up crew was at water course crossing Chapleau Lake SK WC68, working at the dewatering site located SSKP625+400 utilizing a skid steer to move debris around before tandem trucks arrived to pick up the garbage, loose straw and remove water scale from the area.

Next week work will continue onto spread 3 & 4!

## Photos of Sites Visited & Topics Discussed This Week



Erosion control devices – straw wattle being installed



Wing wall that was down was being repaired



Environmental clean-up at dewatering site



Skid steer used to create a break in roach line to alleviate the water to dry quicker

## Approvals

### Prepared by

Jennifer Wolfe

Jennifer Wolfe  
Senior Construction Monitor

May 20<sup>th</sup>, 2019

### Reviewed by

Tariq Ilyas

Tariq Ilyas  
Project Manager

May 21, 2019

### Approved by



Emmanuel Olotu, P.Eng.  
Technical Manager, Geotechnical

May 21, 2019

This document is issued by the Company under its General Conditions of Service available on request and accessible at [http://www.sgs.com/terms\\_and\\_conditions.htm](http://www.sgs.com/terms_and_conditions.htm). Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein. Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alternation, forgery or falsification of the content of appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.