



**SGS MUSCOWPETUNG**

**ABORIGINAL CONSTRUCTION MONITORING**

**WEEKLY REPORT**

**SPREAD 6**

**MAY 6<sup>TH</sup> TO MAY 12<sup>TH</sup>, 2019**

### Social and Cultural Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Traditional Use Area (hunting, fishing, gathering, trapping)	0			
Rock Formations (rocks of significance, tipi rings, etc.)	0			
Artifacts	0			
Bones	0			
Potential Gravesites	0			

### Environmental Features

Field Observation	# of occurrences	Description and Mitigation Measures	Mitigation Status	Further Action Required (Yes/No)
Medicinal or Cultural Plants	0			
Aquatic Life	0			
Animal Observations or Burrows	0			
Bird Nests	0			
Trees (Red Willow)	0			
Wetlands	1	SK753	Monitored area	Y
Watercourse Crossing	1	SK WC84	Monitored area	Y

## Additional Observations and Summary of Activities or Concerns

Work on spread 6 continued with repairing the access plug crossings at several locations throughout the spread, access plugs are crossings which farmers use to cross right of way. We also worked at Cromer Station repairing wingwalls, putting up snow fence and picking up debris such as filter bags used at dewatering sites and wood chips. Creek clean up began mid-week, cleaning out sediment that flowed through the silt fence into the creek bed, using a skid steer bucket to clean out some but due to muddy conditions were not able to complete – follow up required.

The end of the week the work crew moved access mats over to the creek SK WC84, to continue to clean up the sediment that flowed into the creek area in preparation for Monday.

## Photos of Sites Visited & Topics Discussed This Week



Access plug being repaired



Mat installation at SF801



Snow fence repair



Tree stump removal



Water course crossing clean-up



Sediment removal with skid steer

## Approvals

### Prepared by

*Jennifer Wolfe*

Jennifer Wolfe  
Senior Construction Monitor

---

May 13<sup>th</sup>, 2019

### Reviewed by

**Tariq Ilyas**

Tariq Ilyas  
Project Manager

---

May 13, 2019

### Approved by



---

Emmanuel Olotu, P.Eng.  
Technical Manager, Geotechnical

---

May 13, 2019

This document is issued by the Company under its General Conditions of Service available on request and accessible at [http://www.sgs.com/terms\\_and\\_conditions.htm](http://www.sgs.com/terms_and_conditions.htm). Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein. Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content or appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.